

Quality Control

duroRANGE

TILED DECK QC SHEET

Project Name: _____ Sign-off below by: _____

Area covered by QC sheet: _____ Date: _____

duroSET®/duroQIK® deck membrane installation item	Comply Y/N	Sign-off (Initials)	Comments
Concrete clean, smooth and dry. Soft porous concrete diamond-ground, all dust and debris removed.			
T&G plywood sheets stagger-laid with each sheet off -set at least 300mm edges supported. 400mm maximum span.			
Plywood screw/glue fixed to specification. No loose or drummy sheets. 5mm gap to all abutments.			
Drains and overflows installed to specification.			
All cracks and plywood joints filled with EF Polyurethane Sealant or 11Y/duroMIX® as per specification.			
Fillets neatly/tightly installed to all upstands and corners chamfered to 5mm.			
All non-standard details installed as per pre-approved specification (attach approved drawings).			
Movement joints identified and installed to approved specification/detail (attach approved detail).			
Weather conditions suitable for laying.			
12mm bead EF Polyurethane Sealant applied to floor-to-wall junctions.			
Substrate primed to specification with good coverage and penetration.			
Elastofabric installed to all movement joints and upstands.			
Plywood sheet joints flashed and reinforced with RF Fabric tapes or butylFLASH™ P tapes.			
All penetrations completed to specification including under/overflashing.			
duroSET® or duroQIK® body coats installed with a minimum of two full coats applied.			
Total coat weight to specification (minimum dry film thickness 1.2mm). Check actual volume used versus estimate.			
Overall installation free of wrinkles, bubbles, bridging, splits or lumps.			
Any mechanical damage to membrane repaired to specification.			

Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column

Quality Control

duroRANGE

duroSET®/duroQIK® deck membrane installation item	Comply Y/N	Sign-off (Initials)	Comments
duroFIX® adhesive applied to good trade practice, at the required coverage for the proposed tile size.			
Sealant installed at the tiled floor-to-wall junction.			
Job sheets completed recording area installed, date of installation and material batch numbers used.			

Membrane Coverage Calculation

	m ²	@		ltr/m ²	=		ltrs required		
installation area			coverage rate		=		pails required		pails actually used

Reinforcements Used:

butylFLASH™ P

RF Fabric Tapes

Elastofabric

Chopped Strand Fibre

Issues to note or raised during installation:

Remedial action required:

Note of damaged areas repaired:
