

Quality Control



BITUBOND® QC SHEET

Project Name: _____ Sign-off below by: _____

Area covered by QC sheet: _____ Date: _____

bituBOND® installation item	Comply Y/N	Sign-off (Initials)	Comments
Substrate clean, dry and free from foreign matter.			
All blocks and concrete panels pointed flush and cracks repaired.			
Waterstops installed to construction joints as per specification and located 50mm from rebar.			
Mortar fillets neatly formed to all internal angles with all corners chamfered 45° radius.			
Concrete primed with good even coverage and penetration.			
Underflashings installed to all corners and upstands.			
Movement joints identified and installed to approved specification/detail with approved drawing attached.			
bituBOND® side laps 100mm and end laps 150mm, fully bonded and over-rolled to give a good seal.			
All penetration details completed to specification including under/overflashing.			
Floor-to-wall junctions detailed to specification with good seal, and watertight.			
Critical areas overflashed with 150mm wide bituPROOF® strips.			
bituBOND® termination detail completed to specification.			
Any mechanical damage to membrane repaired to specification.			
Suitable drainage system installed below footing, placed 150mm from membrane.			
Protection boards installed correctly.			
All non-standard details installed as per pre-approved specification with approved drawings attached.			
Overall installation free of wrinkles, creases and splits. Any defects repaired prior to covering			
Job sheet completed, recording area installed plus date of installation and material batch numbers.			

Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column

Priming System used (Tick one)

bituPRIME	<input type="checkbox"/>
bituBOND®	<input type="checkbox"/>

Primer Coverage Calculation

<input type="text"/>	m ²	@	<input type="text"/>	ltr/m ²	=	<input type="text"/>	ltrs required	
installation area			coverage rate		=	<input type="text"/>	pails required	<input type="text"/> pails actually used

Issues to note or raised during installation:

Remedial action required:

Note of damaged areas repaired:

Attach any photos taken.