

Quality Control

duroRANGE

TILED INTERNAL WET AREA QC SHEET

Project Name: _____ Sign-off below by: _____

Area covered by QC sheet: _____ Date: _____

duroSET®/duroQIK® membrane installation item	Comply Y/N	Sign-off (Initials)	Comments
Concrete clean, smooth and dry. Soft porous concrete diamond ground, all dust and debris removed.			
Flooring overlaid with Hardies Tile-to-Timber, tight butted and staggered. Sheets offset to plywood sheets.			
Hardies sheets screw fixed to specification. No loose or drummy sheets.			
All non-standard details installed as per pre-approved specification (attach approved drawings).			
Substrate primed to specification with good coverage and penetration.			
12mm bead EF Polyurethane Sealant to all internal junctions.			
All upstands, corners and substrate sheet joints flashed and reinforced with RF Fabric tapes.			
Elastofabric installed where wall boards are over 5mm from the floor substrate.			
Movement joints identified and installed to approved specification/detail (attach approved detail).			
All penetrations completed to specification including under/over flashing.			
Walls membrane installed to specification at least 2m with corners reinforced with RF Fabric tapes or butylFLASH™ P tapes).			
Total coat weight to specification (min. dry film thickness 1.2mm). Check actual volume used versus estimate.			
Minimum of two full coats duroSET® or duroQIK® applied.			
Overall installation free of wrinkles, bubbles, bridging, splits or lumps.			
Any mechanical damage to membrane repaired to specification.			
duroFIX® adhesive applied to good trade practice, at the required coverage for the proposed tile size.			
Sealant installed at the tiled floor-to-wall junction.			
Job sheets completed recording area installed, date of installation and material batch numbers used.			

Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column

Membrane Coverage Calculation

<input type="text"/>	m ²	@	<input type="text"/>	ltr/m ²	=	<input type="text"/>	ltrs required	
installation area			coverage rate		=	<input type="text"/>	pails required	<input type="text"/>
								pails actually used

Reinforcements Used:

butylFLASH™ P

RF Fabric Tapes

Elastofabric

Chopped Strand Fibre

Issues to note or raised during installation:

Remedial action required:

Note of damaged areas repaired:
